

4709 LA ENTRADA (Construction: Phase 3, Phase 4, Phase 5)



Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2023												2024																
						J	J	J	J	J	J	J	J	J	J	A	A	A	S	S	S	S	O	O	O	O	N	N	N	N	D	D	D	D
MODIFY LOCKERS FOR ADA						MODIFY LOCKERS FOR ADA																												
PH5CSITE-1018	INSTALL SHELF	20	20	22-Jun-23	20-Jul-23	INSTALL SHELF																												
PH5CSITE-1019	CONFIRM HANDLE OPERATION	5	5	21-Jul-23	27-Jul-23	CONFIRM HANDLE OPERATION																												
PLANTING / IRRIGATION REPAIRS THROUGHOUT SITE						PLANTING / IRRIGATION REPAIRS THROUGHOUT SITE																												
PH5CSITE-1020	ADJUST IRRIGATION AS NEEDED	5	5	05-Jul-23	11-Jul-23	ADJUST IRRIGATION AS NEEDED																												
PH5CSITE-1021	SOIL AMENDMENTS	5	5	12-Jul-23	18-Jul-23	SOIL AMENDMENTS																												
PH5CSITE-1022	PLANTING	5	5	26-Jul-23	01-Aug-23	PLANTING																												
PATCH / STABILIZE DG						PATCH / STABILIZE DG																												
PH5CSITE-1023	IMPORT DG AS NEEDED	5	5	12-Jul-23	18-Jul-23	IMPORT DG AS NEEDED																												
PH5CSITE-1024	PATCH AND COMPACT	5	5	19-Jul-23	25-Jul-23	PATCH AND COMPACT																												
CANOPIES						CANOPIES																												
PH5CSITE-1035	DEMO	10	10	21-Jun-23 A	06-Jul-23	DEMO, DEMO																												
PH5CSITE-1045	INSTALL ROOFING & FLASHING	15	15	07-Jul-23	27-Jul-23	INSTALL ROOFING & FLASHING																												
MEP						MEP																												
(E) LIGHT BOLLARDS						(E) LIGHT BOLLARDS																												
PH5CSITE-1026	DISCONNECT WIRING	4	4	10-Jul-23	13-Jul-23	DISCONNECT WIRING																												
PH5CSITE-1027	DEMO	3	3	14-Jul-23	18-Jul-23	DEMO																												
CLOSEOUT						CLOSEOUT																												